

INDEX

<u>Performa No.</u>	<u>Particulars</u>	<u>Remarks/Report</u>
SoP 001	Fatal & Non Fatal Accident Report	Qtrly. FY 2014-15
SoP 002	Action taken report for safety measures complied for the accidents occurred	Half Yly. FY 2014-15
SoP 003	Register for compiling the complaints classificationwise	Qtrly. FY 2014-15
SoP 004	Actons or steps carried out by distribution licensee towards public awareness in the year	Qtrly FY 2014-15
SoP 005	Action taken report by the Redressal Committee	Qtrly FY 2014-15
SoP 006	Failure of Distribution Transformer.	Qtrly FY 2014-15
SoP 007	Failure of Power Transformer.	Not Pertain to DISCOMs
SoP 008	Sample Test result for Neutral Voltage	Yearly Report
SoP 009	Sample result for Voltage Variations	Yearly Report
SoP 010	Sample Test result for Harmonics	Yearly Report
SoP 011 A	System Average Interruption Frequency Index (SAIFI)	Qtrly FY 2014-15
SoP 011 B	System Average Interruption Duration Index (SAIDI)	Qtrly FY 2014-15
SoP 011 C	Momentary Average Interruption Frequency Index (MAIFI)	Qtrly FY 2014-15
SoP 012	System Losses at EHT / 11 KV and below	Half Yly. FY 2014-15
SoP 013	Meter Faults	Qtrly FY 2014-15
SoP 014	Statement Showing the ATC losses, Collection efficiency and Billing Efficiency	Half Yly. FY 2014-15
SoP 015	Release of New Connections	Half Yly. FY 2014-15
SoP 016	Compensation Details	Qtrly FY 2014-15

UGVCL

Uttar Gujarat Vij Company Ltd.

QUARTER :- 2nd (July 14 to Sept 14)

YEAR :-2014-15

Performa - SOP 001 : Fatal and Non-fatal accident report for quarter ending .

Sr. No.	Name of area	No.of accidents during the quarter					Cumulative since the first quarter of the current FY year		
		Departmental		Out side			FH	FA	NFH
		FH	NFH	FH	FA	NFH			
1	Sabarmati	0	2	6	19	2	13	23	7
2	Mehsana	0	2	6	8	0	9	8	5
3	Palanpur	0	1	4	10	0	9	13	7
4	Himatnagar	0	1	4	14	1	10	18	5
	TOTAL	0	6	20	51	3	41	62	24

UGVCL

Uttar Gujarat Vij Company Ltd.

QUARTER :-April -14 to Sept-14

Year 2014-15

Performa-SoP002:- Action taken report for safety measures complied for the accidents occurred

Sr no.	Circle	Location of accident	Details of victim/owner	Type of Accident FA/ NFH/ FH (Elect)	Dept / Outsider	Date	Detailed Reason of Accident	Finding of CEI/EI/ AEI	Remedies suggested by CEI / EI/ AEI in various cases	Whether the remedy suggested is complied	Action taken to avoid recurrence of such Accident.	Compensation Paid
1	2	6	9	3	4	5	6	7	8	9	10	11
1	HMT	KHANPUR NI MUVADI	BUFFALOW OF SH. MAKWANA BADUSINH BHAVANSINH	FA(buffalo)		30.07.14	Due heavy wind and rain the top conductor of 3 wire l.t line of psc pole is snapped and rest on Dclamp due to breaking of binding wire of L.T shackle insulator ,thus the leakage current passed through D clamp to wet psc pole (DUE TO CONTINUOUS RAIN) and in rainy water logged near and under the pole .The buffalo is passed through the water near the pole and accident occurred	Awaited			Maintenance done	NO
2	HMT	DHANKROL	BUFFALOW OF SH. MOTIBHAI PUNJABHAI MAKWANA	FA(buffalo)		04.08.14	DUE TO FAULT IN TELEPHONE EXCHAGE EQUIPMENT AND NON OPERATING OF THEIR SIDE MCB SWITCH LEAKAGE CURRENT FLOWS THROUGH CONSUMER SIDE NEUTRAL TO TC EARTHING .THE BUFFALOW CAME IN CONTACT OF EARTHING LEAKAGE CURRENT ON WET LAND DUE TO LEAKAGE CURRENT AND ACCIDENT OCCURED.	Awaited			Consumer replace faulty equipment	NO
3	HMT	ASAL	BUFFALO (OWNER :MAKWANA MANABHAI KALABHAI)	FA(Buffalo)		26.08.14	During heavy rain and wind at ASAL vilage.Ramnagar ag feeder top conductor broken due to pin puncture so Ramnagar ag feeder going in fault and this conductor drops on live Sabar jgy feeder 1 ph 2wire L.T. line so jgy power flows in ramnagar ag feeder broken conductor this broken conductor touches on ground and buffalow come in contact of this broken conductor and cause fatal acciednt of buffalow.	Awaited			Maintenanace done	NO
4	HMT	JALETY	NINAMA BABUBHAI RAMJIBHAI	FA(Bufferalo)		27.07.14	Accident occurred on LT tapping pole service cable touch with metal part(in side GI wire of psc pole, which are provide at the time of making psc pole) of psc pole on top of pole and phase of the cable was leakage through psc pole metal part. When accident occurred there is water lagging near LT pole. During rain electrical power leakage through psc pole metal part and buffalo was passed through water logging it got electric shock.	Not received			Service cable replaced	NO
5	HMT	VAKTAPUR	ZALA DINUSINH DIPSINH	FA(Bufferalo)		26.07.14	The site for fatal accident of Buffalo at village Vaktapur was visited on dt. 26.07.14. On further investigation of site – In rainy atmosphere the land was wet. Due to touch of wire to D clamp as buffalow swing the stay wire of 1-Ph 2-Wire LT Line pole for Residence purpose – G.I. earth wire of pole was broken and stick with stay wire - Buffalo comes in contact with said stay wire and got electrocuted.	Awaited			NA	NO
6	HMT	KESARGANJ	Patel Narsinhbhai Becharbhai	FA(Bufferalo)		1.9.2014	WHEN ONE COW AND ONE BUFFALLOW PASSING NEAR BY TC STRUCTURE,LEKAGE CURRENT THROUGH TC EARTH WIRE SO BUFFALLOW AND COW CAME IN CONTACT WITH LOGGED WATER AROUND TC STRUCTURE AND ELECTROCUTED AND DIED.	Awaited			Fencing is to be provided	NO
7	HMT	SUNDARPUR	CHAUDHARY SHANKARBHAI DEVJIBHAI	FA(Bufferalo)		27.09.14	A MONKEY JUMPED ON STREET LIGHT PHASE WIRE HENCE STREET LIGHT PHASE CAME IN CONTACT WITH EARTH WIRE SO CURRENT PASSED THORUGH GI WIRE AND BUFFALLOW CAME IN CONTACT WITH GI WIRE AND GOT ELECTROCULATED WHICH RESULT IN DEATH OF BUFFALLOW	Awaited			PVC Pipe is to be provided on earth wire	NO
8	HMT	KUMP	VANKAR KHEMABHAI DHULABHAI	FA(Bufferalo)		16.05.14	Due to Cyclone at Night Approx.11:15 p.m. Hours One big Branch Of Neem Tree Fallen Near L.T. Line Of Vill.Kump in Vankarvas. Due to big Branch of Neem Tree Fallen on Conductor to the Buffalo; & got electric shock and died.	Awaited			Specer is to be provided on LT Line	NO

Sr no.	Circle	Location of accident	Details of victim/owner	Type of Accident FA/ NFH/ FH (Elect)	Dept / Outsider	Date	Detailed Reason of Accident	Finding of CEI/EI/ AEI	Remedies suggested by CEI / EI/ AEI in various cases	Whether the remedy suggested is complied	Action taken to avoid recurrence of such Accident.	Compensation Paid
1	2	6	9	3	4	5	6	7	8	9	10	11
9	HMT	Therasana	Baffalo of Patel Dineshbhai Shankarbhai	FA(Buffalo)		20.04.14	Due to cyclonic atmosphere on dt 20.04.14 , the LT conductor came in contact with each other . Hence one LT conductor snap and fall on the buffalo standing under the LT line . The buffalo came in contact with live LT conductor and got electrocuted which result in immedaite death of the buffalo.	Awaited			Specer is to be provided on LT Line	NO
10	HMT	Parosada	Rabari Lalbhai Keshabhai	FA(Buffalo)		4.6.14	Due to cyclone LT wire broken and meanwhile buffalo came in direct contact with live wire & got shocked	Awaited			LT line maintenance done	10000
11	HMT	Ajabpura	BULLOCK OF SH. RAMESHBHAI HIRABHAI PATEL	FA(Bullock)		04.08.14	Due to heavy cyclone & rain dead side conductor broken of LT Line meanwhile bullock came in contact of live LT conductor & got dead.	Awaited			NA	NO
12	HMT	ZARDA (BORKHAND)	ANIMAL (BULLOCK)	FA(Bullock)		24.08.14	in rainy seasonThe bullock when eating grass and passing between the two poles of ag transformer center and touch to the transformer center and accident occur.This electrical accident occur in the premises in owner of shri khokhriya kanubhai valjibhai at village zarda (borkhand)	Awaited			providing fencing is under progress	No
13	HMT	LUSADIYA	BHAGORA BALABHAI FULABHAI	FA(Bullock)		2.09.14	Pin puncture on 11 kv Sarkilimbadi Jgy due to that leakage current pass through GI wire of earthing and bullock came in contact with electric shock below the pole and died on spot.	Awaited			Pin insulator replaced	Not Paid
14	HMT	ILLOL	OWNER IS NOT TRACEBAL RIGHTNOW	FA(Cow)		14.7.14	No parmenat electrical leakage found on Transformer center but at the time of accident there was a heavy rain and there may be a momentry leakage of current	Awaited			MAINTANANCE DONE	NO
15	HMT	Savgadh	OWNER IS NOT TRACEBAL RIGHTNOW	FA(Cow)		18.7.14	Leakage found on neutral of in distribution box because of cable short in party primises of krishana ciramic which has individual x'mer ,there was heavy rain at night& the cow might have got electric shock through said leakage current. through the dist.box.	Awaited			MAINTANANCE DONE	NO
16	HMT	JAYLA	BALAT MANJIB HAI KANJIBHAI	FA(Cow)		1.9.2014	DUE TO CYCLONE & HEAVY RAIN TWO WIRE LT LINE CONDUCTOR BROKEN. AT THAT TIME COW WAS PASSING NEAR BROKEN CONDUCTOR & CAME IN CONTACT WITH LIVE BROKEN CONDUCTOR & GOT SHOCK.	Awaited			LT line maintenance done	NO
17	HMT	Desasan	Rabari Kanubhai Sartanbhai	FA(Cow)		13.9.14	The cow is came in contact with the earthing wire of AG TC of Desasan AG feeder during the 1PH period.Momentarily leakage current flows in the earthing wire and the legs of the cow touched with the earthing wire and the victim got electrocuted and died on the spot.	Awaited			MAINTANANCE DONE	NO
18	HMT	Karanpur	Prajapati Pankajkumar Kantibhai	FA(She Buffalo)		12.5.14	At vill.Karanpur there is agr.tc b/h rangoli hotel having 2 nos. of different LT ckt. in different directions. Due to the cyclone 3nos of LT poles were broken from one of the ckt.,due to Nim tree fallen on the said line & LT cond. Were also broken & lying on the ground nr. the house of shri Pankajbhai K. Prajapati where the victimise she buffalo was tied up in front of the house.The power supply from the said TC was disconnected by removing the D.O. fuse from X'mer center by line staff persons & feeder was also under the fault since the cyclone.On dtd:12.5.14 after attending the PF, the feeder was charged & power supply has been restored.It has been came to known that the DO fuses of said x'mer,which were removed earlier have been re installed by some unknown person,due to that , on charging the feeder the broken cond. lying on the ground were also became live & at the same time the victimise she buffalo which was tied near the broken LT line cond. came into contact & got electic shock and died.	Awaited			MAINTANANCE DONE	NO
19	HMT	Kapoda	Suthar Vinodbhai Ramanbhai, Village Helper.Jamla	FH	Dept.	27.04.14	The victim without informing any of the JE or DE of the sdn & though any programme was not given officially by sdn,had himself directly went to the site on holiday i.e. on sunday.He had not informed any authority of GETCO & had also not taken LC of 11kv Jamala Agr. fdr of 66kv Hansalpur ss which was on 1ph mode of power supply . He had also not opened any of the switches. He had not used any safety measures or any tool or equipment.While giving jumpers on tapping pole he came in contct with live top conductor of said feeder & got electrocuted & met with fatal elect.accident.	Awaited			NA	5,00,000

Sr no.	Circle	Location of accident	Details of victim/owner	Type of Accident FA/ NFH/ FH (Elect)	Dept / Outsider	Date	Detailed Reason of Accident	Finding of CEI/EI/ AEI	Remedies suggested by CEI / EI/ AEI in various cases	Whether the remedy suggested is complied	Action taken to avoid recurrence of such Accident.	Compensation Paid
1	2	6	9	3	4	5	6	7	8	9	10	11
20	HMT	Ambasar	RAVAL MANISHBHAI MANUBHAI	FH	O/S	08.05.14	On Verification of site It was found that during the marriage occasion of Raval Balvantbhai Surajlal The standing Fan body got shorted and There may be leakage current passing through and at same time Victim touched the Fan and got Electroculated and got expired.	Awaited			NA	NO
21	HMT	Dhandha	Safvanali Jakirbhai Luhar	FH	O/S	14.5.14	The extension work of iron sheet shade for Arihant Industries,vill:Dhandha was going on from last 15-days & the victim was working on it.The 11kv Montage fdr. is passing near the compound wall of arihant Ind.outside the premises.On that day the victim was climb on the shade to see the work & unsafely moves the square iron rod about 7 feet length & might came in the induction zone of 11kv montage fdr & got electrocuted.	YES	REPORT AVAITED	NA	NOTICE GIVEN FOR MAKE SAFE DISTANANCE FROM 11KV LINE	NO
22	HMT	Amargadh	Parmar Dansinh Amarsinh	FH	O/S	30.5.14	Victim might climb on the live 11 KV Dabha Jyotigram fdr at 2:08 Hrs at night & he might touched by one hand to live conductor of HT and got shocked by electric current & died at site. (Also earth fault relay TT of Dabha JGY fdr found at 2:08 a.m. on dtd 30.5.14 at night in Ambaliyara SS record.) He might climb on live electric pole due to his mentally disturbed condition or might attempt to suicide.	Awaited			-	NO
23	HMT	Berana	Nayee Niruben Narendrabhai	FH	O/S	23.6.14	On the party premises due to metal body short circuit in victim's singe phase motor,the leakage current flows in the motor body & at the same time the victim came into contact with the said faulty motor and got electrical shock (victim's fault) & died.	YES	REPORT AVAITED		Suggested for providing safety equipment	NO
24	HMT	Kankrol	Vaneniya Kaliben Sunilbhai	FH	O/S	26.06.14	New residential construction is under progress nearby Existing HT line of Kankrol Ag feeder. Victim might have been come under induction zone or touched the line.victim fallen down and died . There is no tripping of Kankrol fdr between 7.00 to 8.00 Am on date 26.6.14. P M report is awaited.	YES	REPORT AVAITED		NOTICE GIVEN FOR MAKE SAFE DISTANANCE FROM 11KV LINE AND 11 KV LINE SHIFTING IS DONE	NO
25	HMT	Bordi	Bariya Kanabhai Manabhai	FH	O/S	7.7.14	As per eye witness, at the time of un loading of quarry material in farm away from road side nearby ganesh quarry, driver made up trolley up with hydraulic and came in contact with 11 KV Amodra JGY Feeder live conductor, the said conductor came in contact with trolley. meanwhile the driver jumped out from truck but victim Shri Kanabhai manabhai Bariya ,Vill- Jambudi [Koyadam] came in contact with front side wheel iron part during jump and died due to Electric shock.	Awaited			-	NO
26	HMT	Prantij	DEASI JAYANDRABHAI GIRIRAJBHAI	FH	O/S	14.7.14	on 14/7/2014 morning due to heavy wind and rain,on girder pole situated near hanuman temple ,one open alluminium wire jumper of one phase came in contact with another insulated phase wire open portion,due to heavy sparking the conductor of insulated phase wire was snapped & fallen on the WET road, victime while removing the insulated conductor with the help of wooden thin stick, unfortunately wooden stick got broken & victime lost his balance and came direct contact with live portion of the phase wire & got fatal shock.then he was taken to CHC prantij by riksha where victim was declared dead by authority .	YES	REPORT AVAITED	NA	MAINTANANCE DONE AND SPACERS ARE PROVEDED	NO
27	HMT	Dedhrota	PRAJAPATI BHARATBHAI AMICHANDBHAI	FH	O/S	13.9.14	The wiring of premises of sheth Mo.Arif Mo.Jamal is open and faulty,and this faulty wiring came in the contact of steel door,while the victim was doing the cleaning work of shop he came in contact with door and accident occurred.	NO			SERVICE WIRE IS REPLACE	NO
28	HMT	Mauchha	RATHOD RANMALSIKH KEDARSINH	FH	O/S	27.9.14	The victim try to repair faulty table fan & got shocked due to faulty table fan connected to power supply at his own premise	NO			Suggested for providing safety equipment	NO

Sr no.	Circle	Location of accident	Details of victim/owner	Type of Accident FA/ NFH/ FH (Elect)	Dept / Outsider	Date	Detailed Reason of Accident	Finding of CEI/EI/ AEI	Remedies suggested by CEI / EI/ AEI in various cases	Whether the remedy suggested is complied	Action taken to avoid recurrence of such Accident.	Compensation Paid
1	2	6	9	3	4	5	6	7	8	9	10	11
29	HMT	Limb	LAXMANBHAI S.KHARADI village helper	NFH	Dept	22.04.14	The site for Non-fatal Human accident of Shri Kharadi Laxmanbhai Sardarbhai At ,Village : Limb ,Ta:- Bayad was visited on Dt.-22.04.14. By D.E. Talod-2 Subdivision. On Inspection of Site Mr. L.S.Kharadi who was doing the jumpering work for release of new Ag connection on 11 kv Limb Ag Feeder for which Line clear was already taken by Mr. L.S.Kharadi (E.A) through telephonic msg in Aambaliyara substation by J.E. Talod-2 Subdivision. While the work of tapping jumper of patel chandubhai ranchodhbhai on existing t/c structure one by one phase jumper was given by providing separate phase earthing and after completion of jumpering work he had removed the separate earthings. Suddenly he saw some part of excess conductor was on the middle phase of a line and while process of removal of excess part of conductor due to Electric spark he met with an Electrical accident and fallen down. Meanwhile no tripping was recorded in substation from crossing of any JGY and AG feeders and crossing of HT-HT, HT-LT and LT-LT is within limit.	Awaited			Warning Memo issued to victim vide letter no.3119/21.7.14	NO
30	HMT	Dolwani	Katara Moghabhai Manabhai	NFH	O/S	20.06.14	TC replacement contractor Shri R.A.Kuskivala's labour Shri M.M.Katara directly started the work himself of fail AG TC replacement work on TC structure without any instruction given from supervisor (S.K.Vankar Elect. Assistant) and also victim has not removed D.O fuse for power cut of 11 KV Muloj Ag feeder. But at that time of TC replacment Muloj AG 11 KV feeder power was "ON", at that time victim climbed on TC structure and started opening Nut bolt of Tc and he came in contact with live jumper and bushing of that TC of 11 KV Muloj AG feeder and got shocked. Thus Electrical Non-fatal human accident occurred.	Awaited			Maintenanace done	No
31	HMT	UMEDNI MUVADI	ASWINKUMAR BABUBHAI PATEL	NFH	Dept	14.06.14	During working on LT Line- tree cutting has made due to falling of tree branch on LT Line wire - LT Line wire jump and touch with 11 KV Line crossing at Fifth span and after tree cutting when victim climb on LT Line pole he electrocuted due to leakage current of 11 KV Line.	Awaited			NOTICE NO TSD/ 2447 DT 22.07.14 ISSUED	NO
32	HMT	JITPUR(NAVI VASAHAAT)	Nfh to Malivad Khatuji MANAJI & 2.Malivad Bhemaji FULAJI & ANIMAL (BULLOCK)	NFH	O/s	2.08.14	While Farming(plough)by iron instrument in Cotton farm in Rainy season by Victim shri Khatuji Manaji with His Two bullocks,New HT Line which is Taping From 11 kv Rambhoda ag Fdr. No Jumper given Due to work in progress. but crossing to Ag 3 phase 4 wire LT Line of rambhoda ag feeder,New Erected HT Pole normaly Tilted Due to Heavy Rain& wind and New HT Wire Fallen on Live 3 phase 4 wire LT Line,Current Passed from LT Wire to HT Wire. New HT Line Conductor Was Tightend at Double pole Structure bottom side 5 feet above ground level, Due to Work in progress .bullock and Two Victims Comes in contact with this new HT Conductor & Bullock Died on the Spot & Two person have occured Non Fatal accident.	Awaited			Maintenanace done	No
33	HMT	Hadiyol	Suthar Amrutbhai Vithhalbhai	NFH	Dept	16.9.14	While attending agriculture power off x'mer complaint of shri patel amrutbhai dhulabhai of village Hadiyol. Detail reason under unvestigation.	Awaited			N/A	NO
34	MSH	VANSA	Thakor Rameshji Ravgaji	FA (cow and calf)		8.09.14	A Fatal animal accident occurred to a cow and its calf of thakor ramsangji ravtaji at vill. vansa Ta:- harij on dtd 08/09/2014 at approx.13:30 pm . Finding that a 2.5 sq mm service wire with g.i. of residential connection of thakor shambhuji mafaji, at vansa, ta harij was laid down on the ground as the wall of thakor shambhuji manaji fall down . The cow & its calf seat on broken & open two core cable and due to that it came in contact with live wire and got shocked and died.	CEI Report awaited			Service wire has been replaced	No
35	MSH	SHANKHESH WAR	Desai dhanabhai karmnanbhai	FA (COW)		1.09.14	02 nos of 100 kva x"mer knowan as bagichavali tc , one x"mer fed power supply to plot vistar & other one x"mer fed supply to jivandas godidas pedhi ww connection & its Itg connection , on verfication of site the submerssible motor of manager shri jivandas godidas consumer no 28802/00002/6 , 45 kw ltrmd connection was short circuited & its leakage current flow from earthing wire to bagichavali tc & same time a cow came in contact with gi wire and got electrocuted and died immediately	CEI Report awaited			Consumer was instructed to replace faulty motor	No

Sr no.	Circle	Location of accident	Details of victim/owner	Type of Accident FA/ NFH/ FH (Elect)	Dept / Outsider	Date	Detailed Reason of Accident	Finding of CEI/EI/ AEI	Remedies suggested by CEI / EI/ AEI in various cases	Whether the remedy suggested is complied	Action taken to avoid recurrence of such Accident.	Compensation Paid
1	2	6	9	3	4	5	6	7	8	9	10	11
36	MSH	Ajimana	Rabari Ishavrbhai Lebabhai	FA(Buffalo)		17.08.14	A fatal animal buffaloo Electrical accident occurred at village Ajimana Ta Sarswati on dtd 17/8/2014 at 7:00AM. A 100KVA distribution transformer is connected on 11KV Kimbuva JGY feeder at village Ajimana which is supplying power supply to the Ajimana Village through 3Ph 4Wire LT line.The conductor of this LT line at service pole near from transformer was broken and fell down on ground.A buffaloo of Shree Rabari Ishwarbhai Lebabhai was passed near this broken conductor and came in contact with live conductor .She got electrocuted & died immediately	CEI Report awaited			Conductor wire has been replaced	No
37	MSH	Savala	Shri Prajapati Manilal Sendhabhai	FA(Buffalo)		16.07.14	on dtd. 16-7-14 at about 6 am buffaloo of shri prajapati manilal sendhabhai passed near by road side LT pole and came in contact to earthing wire of LT pole and accident took place, due to leakage current on earthing wire of the LT pole . The old service wire insulation is damaged & it direct contact to the earthing wire.	CEI Report awaited			Faulty service wire has been replaced.	No
38	MSH	Kalyanpura	Thakor Ishaben Narayanji	FA(Buffalo)		16.07.14	Due to fan short of nearer house of shri thakor ajmalji shankarji consumer no.22522/10011/4 & fan is fitted on metal pipe with senting wire so current pass through senting wire to pipe & to shed of metal above it & pass through metal shed of house of thakor isaben narayanji touching with nearer house metal shed. A buffaloo was resided below the metal shed and hence current was flowing through this metal shed to the supporting angle of this metal shed. When thakor ishaben narayanji removed buffaloes from chain buffaloes got in contact with supporting angle & got electrocuted and died at the site. Also shock occurred to thakor isaben narayanji on her right hand palm & also shock occurred to her daughter thakor ankitaben narayanji on left hand when she try to left her mother from shock.	CEI Report awaited			Consumer was instructed to install ELCB in his premises	No
39	MSH	Sardarpur	Shri Chanabhai Somabhai Raval	FA(Buffalo)		25.07.14	On dated 25.07.2014 due to some fault in the internal wiring at consumer premises namely S J Patel at village sardarpur, the neutral current of transformer got unbalanced. So that current was flowing through the neutral wire to the fencing of the transformer centre. A buffaloo of shri Chanabhai Somabhai Raval was passing nearer to this transformer centre and came in contact with the fencing of transformer centre and got electrocuted and died.	CEI Report awaited			Consumer was instructed to rectify faulty wiring and install ELCB in his premises	No
40	MSH	Dadhana	Buffaloo of shri Punubha Devisinh Zala	FA(Buffalo)		4.09.14	At around 15.20 to 15.30 Hrs. on date 04.09.2014, it was heavy raining in dadhana village. On LT pole of dadhana village, R-phase jumper of Aerial bunch cable was burnt out and touched with Support wire of AB Cable. This support wire of AB cable touched to the GI Earth wire of LT PSC pole . So the current was passing to the earth through GI earth wire of LT PSC pole and a buffaloo passing nearby to this pole came in contact with GI earth wire of the pole and got electrocuted.	CEI Report awaited			New Jumper has been provided	No
41	MSH	Diwanpura	Rabari Jivarambhai Jakshibhai	FA(Cow)		16.07.14	A fatal accident occurred to the Cow of shri Rabari J.J. on Dt:-16/07/2014 At 15:30 hrs at Diwanpura vill./ww t/c . The leakage current observed on W/w & vill t/c Due to the "y" Phase (live)cable wire came contact with T/c bracing angle through another cable supported between live cable wire & angle. The insulation of y-ph cable wire & supported wire was found deteriorated and Live phase came contact with fabrication of T/C and ultimately leakage current passes on strip Earthing patty and at the same time COW came in contact with Earthing strip & pipe & met with Fatal accident..	CEI Report awaited			Deteriorated cable wire was removed	No
42	MSH	Ranela	Shri Narsinhbhai Mafabhai Nayak	FH	O/S	2.04.14	Victim man climb on tree for takaing saragva sing over the top of tree and victim man has trying to taken saragva sing from top of tree at same time branches of tree near the 11 kv HT line moved down towards to live electric line at that time victim touches with live line he got electric shock and suddenly he dead.	CEI Report awaited			People were educated to keep safe distance from the live electric line	No
43	MSH	Bhanpur	Shri Natubhai Shankarabhai Parmar	FH	O/S	16.05.14	IN THE HOUSE OF VICTIM, A CELLING FAN WAS SHORTCIRCUITED WITH IRON CELLING PIPE & WITH CELLING PIPE, IRON WIRE VARAGANI WAS TIED.VICTIM CAME IN CONTACT WITH VARAGANI & CURRENT FLOWS FROM BODY OF VICTIM & HE DIED.VICTIM WIFE IS ALSO INJURED WHILE SAVING TO VICTIM.	CEI Report awaited			Consumer was instructed to install ELCB in his premises	No

Sr no.	Circle	Location of accident	Details of victim/owner	Type of Accident FA/ NFH/ FH (Elect)	Dept / Outsider	Date	Detailed Reason of Accident	Finding of CEI/EI/ AEI	Remedies suggested by CEI / EI/ AEI in various cases	Whether the remedy suggested is complied	Action taken to avoid recurrence of such Accident.	Compe nsatio n Paid
1	2	6	9	3	4	5	6	7	8	9	10	11
44	MSH	Kukarwada	Rameshbhai Atmaram Thakor	FH	O/S	17.07.14	On site verification It was found that on dated 17.07.2014 at the time of 10: 15 am, Shri THAKOR RAMESHBHAI ATMARAM climbed on Terrace. He touch the iron Kathera and got electric shock.While investigation it was noticed that single phase service was given by 2-core cable. Two core cable was cut due to kite's string. Phase wire of 2-core service cable was touching at the place where it was touching to G.I. wire, this G.I. wire was binded with Iron Kathera. On dtd. 17.07.2014, it was rains hence leakage current flow through G.I. wire to kathera and than through body of victim & got electric shock.	CEI Report awaited			Faulty service wire has been replaced and consumer was instructed to install ELCB in his premises	No
45	MSH	Keshimpa	Shri Laxmanbhai Kantibhai Vaghari	FH	O/S	24.07.14	On date 24.7.2014 at 5.15 am shri vaghari laxmanbhai kantibhai of village keshimpa, Ta. Vadnagar, try to start water pump motor in his compound. While victim tried to joint plug pin of motor with switch board plug pin, due to his mistake he touched to live metal part plug pin & shock occurred to shri vaghari laxmanbhai kantibhai & death occurred at site	CEI Report awaited			Consumer was instructed to install ELCB in his premises	No
46	MSH	Dedana	Zala Kanjiji Chehuji	FH	O/S	16.07.14	Victim man and other three person has doing work at victim home , they were doing installation work of shed in front of victim home, installation shed is of steel sheet , at the time on installation the steel shed is touch with private wire which were coming from home of zala badaji chehuji , zala badaji chehuji is UGVCL consumer but Zala Kanjiji Chehuji is not consumer of UGVCL he takes power from zala badaji chehuji home with his own private wire. so at the time of installation the live private wire touched with steel sheet of shed. Victim and other three person got electric shock.victim is admitted to hospital for further treatment were he declared dead.	CEI Report awaited			Illegal private wiring has been removed and people were educated to install ELCB in his premises	No
47	MSH	Gozariya	Shri Laxmanbhai Ramabhai Odd	FH	O/S	17.7.14	Victim shri Laxmanbhai Ramabhai Odd came in contact with live wire in his premises(HUT) while cutting the wire switch off the supply in the premises	CEI Report awaited			Consumer was instructed to rectify faulty wiring and install ELCB in his premises	No
48	MSH	SAMPRA TA;SARSAWT I DI; PATAN	Thakor Nareshaji Andaji	FH	O/S	9.09.14	While making 'on' the 3 phase motor of Ag Connection, victim got electric shock due to leakage on handle of starter. The starter was having leakage current, so accident took place.	CEI Report awaited			Consumer was instructed to replace faulty starter	No
49	MSH	Visnagar	FH to 1) Shabbirsha Hajisha Fakir, Age 33 yrs 2) Ishansha Shabbirsha Fakir, Age 3 yrs & NFH to Aftabsha Imamsha Fakir, Age 18 yrs	FH (2 person) & NFH (1 person)	O/S	3.08.14	Due to faulty st.Itg. Fixture,leakage current got the path on Giwire to iron wire which was tied from victims' house to pole for drying & hangging the clothes. The said iron wire broken from opposite side of leakage current and fall down to ground where the victim ISHANSHA(3)came in contact with the broken iron wire.meanwhile his father(SABBIRSHA) show him and run to protect with his neighbour (AFTAB) and hence, both are came in contact with leakage current. thus the accident took place. though,in this accident UGVCL is not responsible.	CEI Report awaited			Disconnected the faulty Street light fixture and PVC earthing pipe provied at the PSC Pole	No
50	MSH	Kadi	(1)Thakor Rameshji Malalji, age 28 (2) Thakor Jagaji Prahladji,age 30 (3) Rajesh Ramprasad Nishad,age 34	FH(3 Person)	O/S	20.04.14	On date 20.04.14. @ 18:15 hrs there was heavy cyclone and raining near kadi and surrounding areas, at that time due to heavy Cyclone neem tree branch fallen from on 11 KV Laxmipura Ag feeder which is passing parallel to road, so two conductor broken and fallen on the road side. There was a tripping noted at 18:20 and since then feeder was kept off till 19.00 hour due to cyclone but after cyclone is over feeder was make ON from sub station and though two conductor was broken and fallen on roadside, so one 407 truck which was passing nearer to these are came in contact with the 11 KV line conductor. Also three victims were coming on one bike behind the truck, they some how came in contact with the truck or live conductor and got electrocuted.	CEI Report awaited			New conductor wire has been provided & tree cutting done	No

Sr no.	Circle	Location of accident	Details of victim/owner	Type of Accident FA/ NFH/ FH (Elect)	Dept / Outsider	Date	Detailed Reason of Accident	Finding of CEI/EI/ AEI	Remedies suggested by CEI / EI/ AEI in various cases	Whether the remedy suggested is complied	Action taken to avoid recurrence of such Accident.	Compensation Paid
1	2	6	9	3	4	5	6	7	8	9	10	11
51	MSH	Kharana	Shri V K Darji, Electrical Assistant	NFH	Dept	18.05.14	on dated 18.05.2014 the victim shri V K Daraji was deputed to attend PF on 11kv Badrinath Ag feeder. The conductor was broken on location no 17-18. After cut off the CBP switch and earthing on 11KV line location no 14, staff has started the work of joining the conductor on location no 17 of this feeder. At that time reverse current flow in the line and electrical non fatal accident occurred to shri V K Daraji. Detailed reason of flowing of current in the line is under investigation.	CEI Report awaited			Victim & other line staff were instructed to make earthing on both the side and use safety equipments while working	No
52	MSH	Kansa(AG area)	Shri Kantilal Amthalal Patel, LM	NFH	Dept	24.05.14	On 24-5-2014 Shri K.A. Patel Lineman & Shri J.D. Patel Line Inspector has given the programme to release the AG connection of Shri Patel Hargovanbhai Keshavlal at village Kansa AG seam . Shri K.A. Patel & Shri J.D. Patel reached for release the AG connection which is located on 11 kv Rajgadh feeder emanating from 66 kv Umata s/s. Shri K.A. Patel & Shri J.D. Patel had isolated i.e. cut the power supply from tapping pole which is located near Thalota village & Shri J.D. Patel sitting for look after tapping pole. Shri K.A. Patel gone for change the transformer centre of the AG connection of Patel Hargovanbhai Keshavlal & he reached at Tapping pole location for Jumpering work & he climbed on PSC pole to give Jumpering & he had given two jumper on PSC pole & due to shortage of binding wire third jumper is not given by Shri K.A. Patel . At that time Shri K.A. Patel got Electric shock by returned power on tapping pole & he lost his balance & he fell down on the ground . In Kansa NA area Sharthi Duplex is located & building work is under construction & a lighting temporary connection is given to Sharthi Duplex on named Shri Vishalkumar Bharatbhai Patel from 11 kv Rajgadh feeder . On north side of Sharthi Duplex Kansa AG area is located & opposite direction of Sharthi Duplex a Panchamrut society is located & a temporary connection is given in Panchamrut society by Visnagar Town office on 11 kv City -3 feeder emanating from 132 kv Visnagar s/s named Patel Bharatbhai Bhikhabhai. In Sharthi Duplex party had done the underground wiring from Panchamrut society by unauthorised flexible wire to get the 24 hrs power from Panchamrut society. He had done the illegal connection by flexible wire from Panchamrut society to Sharthi Duplex. On location of Sharthi Duplex two nos MCCB provided to get the illegal power & at the time of accident someone had start the illegal power from 2nd source of power of City -3 feeder & Shri K.A. Patel got the returned power of 11 kv City-3 feeder & got electric shock. He is injured , on night side his Throat Electrical accident occurred.	CEI Report awaited			An illegal underground wiring has been removed & victim and other line staff were instructed to make earthing on both side of the section.	No
53	MSH	Pundhara	Smt. Gopiben Ajitbhai Oad	NFH	O/S	22.8.14	On dated 22.8.14, there was a heavy rain and wind pressure at village Pundhara and hence one of the live LT conductor of 3-ph 5-wire broken and fallen on the ground. At the same time victim was passing through this area and suddenly she came in contact with the live wire and got electrocuted.	CEI Report awaited			Conductor wire has been replaced	No
54	MSH	KADI	Shri G.A.Gajjar (Elect.Asst.) TMS DO KADI	NFH	Dept	06.09.14	While solving complain of 1 phase ltg consumer situated at there is corrosion of LT line, while service rebinding by Shri G.A.Gajjar ,he got leakage current at right palm . He injured at back head as well as spine due to falled down from pole.	CEI Report awaited			Victim was instructed to wear safety gloves while working	No
55	MSH	Nani Kadi	(1)Jigneshbhai Shankarbhai Patel, age 28 Yr. (2) Manishkumar Bhawanji Thakor, Age 28 year	NFH(2 nos)	O/S	13.05.14	On date 13.05.14. @ 10.00 hrs shri Jigneshbhai Shankarbhai Patel and shri Manishkumar Bhawanji Thakor were working to remove the advertisement board on the iron roof of his own shop. They dismantled the Board (10 ft*4 ft) from its support and lifted the board upside but they might not seen the 11 kv line passing over the roof and the board contacted with the live conductor of 11 kv Cadila feeder. Advertisement Board was framed with iron pipe, as both were holding the board at the same time they got electrocuted and injured. They moved to Bhagyoday hospital at Kadi for the treatment. Both are conscious right now in the hospital under treatment. The vertical Distance of 11 kv line is 18 Feet. (Distance between ground and roof is 8-9 ft and roof to 11 kv line is 9 feet)	CEI Report awaited			People were educated to keep safe distance from the live electric line	No
56	PLN	Village-Loravada(Indiranagar para vistar)	Owner of Animal-Unknown	FA (5 nos cow, 1 nos ox & 1 nos cattle)		9.09.14	A Fatal accident occurred to 5 nos cow, 1 nos ox & 1 nos cattle due to came with contact of broken LT Line conductor and got died. LT Conductor broken due to babool tree fallown on line.	Awaited			Restraining work carried out	No

Sr no.	Circle	Location of accident	Details of victim/owner	Type of Accident FA/ NFH/ FH (Elect)	Dept / Outsider	Date	Detailed Reason of Accident	Finding of CEI/EI/ AEI	Remedies suggested by CEI / EI/ AEI in various cases	Whether the remedy suggested is complied	Action taken to avoid recurrence of such Accident.	Compensation Paid
1	2	6	9	3	4	5	6	7	8	9	10	11
57	PLN	Village-Paladi(Jivarajpura)	Owner of Buffalow Chauhan Dineshbhai Revabhai	FA(buffallo)		31.08.14	A Fatal accident occurred to Buffalo due to came with contact of broken LT Line conductor and got died.	Awaited			Restrting work carried out	10000
58	PLN	Village-Ambaji	Owner of Buffalow Rabari Piraji Bhabhutaji	FA(buffallo)		11.08.14	A Fatal accident occurred to two nos Buffalo due to came with contact of broken Live HT Line conductor Location no-141-142 of 11 kv Gabbar feeder and got died.This feeder conductor broken due to cyclone .	Awaited			Restrting work carried out	No
59	PLN	Gajipur	Owner of Buffalow : Babubhai Kodarbai Khant	FA(Buffalo)		24.05.14	A Fatal accident occurred to Buffalo due to came with contact of broken LT Line conductor and got died.	Awaited			Restrting work carried out	No
60	PLN	village-Anapurgadh	Owner of Buffalow : Kanabi Madevabhai Hajabhai	FA(Buffalo)		25.06.14	A Fatal accident occurred to Buffalo due to came with contact of broken 11 kv Billeswar feeder Line conductor and got died.This conductor broken due to Disc fired.	Awaited			Restrting work carried out	No
61	PLN	Village-Bukoli	Owner of Buffalow : Thakor Lershiji Navaji	FA(Buffalo)		9.06.14	Due to contact with leakage current flow from T/C .	Awaited			Defective service line replaced	10000
62	PLN	village-Sandhar	Owner of Buffalow : Patel Chatraji Prabhujji	FA(Buffalo)		3.07.14	A Fatal accident occurred to two nos Buffalows due to came with contact of broken 11 kv Jandla feeder Line conductor and got died.	Awaited			Restrting work carried out	No
63	PLN	Village-vesa	Owner of Buffalow : Pathan Ramajibhai Ishakkhan	FA(Buffalo)		18.07.14	A Fatal accident occurred to Buffalo due to came with contact of leakage current from LT line and got died.This leakage current flow due to broken of neautral wire insulator and found leakage current flow surrounding pole area..	Awaited			Defective service line replaced	No
64	PLN	Village-Khanpur	Owner of Buffalow : Patel Bhemabhai Purabhai	FA(Buffalo)		19.07.14	A Fatal accident occurred to Buffalo due to came with contact of broken 11 kv Suigam feeder Line conductor and got died.This conductor broken due to Pin insulator fired location no-25/76/20.	Awaited			Restrting work carried out	No
65	PLN	village-Anapurgadh	Owner of Cow : Pate Gokalabhai Hajabhai	FA(Cow)		21.07.14	A Fatal accident occurred to Cow due to came with contact of broken LT Line conductor and got died.	Awaited			Restrting work carried out	5000
66	PLN	Behind narmada colony,Radhanpur city	owner of Cow-Bharawad Lakhabhai Manabhai	FA(Cow)		29.07.14	A Fatal accident occurred to Cow due to came with contact of broken LT line conductor and got died.This conductor broken by Nagarpalika JCB Machine , while JCB cutting Trees on road side at that time conductor broken through JCB and live conductor ssnaped on cow ..	Awaited			Notice issued to Chief officer ,Nagarpalika-Radhanpur vide letter no-UGVCL/RAD/T/3 105/29-7-2015 for recovey of cow claim amount & damage of line expenditure.	No
67	PLN	village-Jagana	Owner of cow Rabari Rajubhai Govabhai	FA(Cow)		31.08.14	ONE INDIAN COW PUSHED ON RSJ SERVICE POLE BY TOUCHING BODY, SO RSJ GIRDER POLE VIBRATE AND DUE TO THAT JUMPER OF THE SERVICE CABLE FROM VILLAGE T/C TO THIS RSJ POLE,OPEN DUE TO HEATING, TOUCH TO LT SHACKLE PATTI ,WHICH IS FITTED ON RSJ POLE AND SO ELECTRIC CURRENT PASSING FROM OPEN JUMPER TO LT SHACKLE PATTI TO RSJ POLE TO THIS INDIAN COW AND COW GOT SHOCK & MEET WITH FATAL ELECTRIC ACCIDENT & DIED ON SPORT.	Awaited			Jumper repaired	10000

Sr no.	Circle	Location of accident	Details of victim/owner	Type of Accident FA/ NFH/ FH (Elect)	Dept / Outsider	Date	Detailed Reason of Accident	Finding of CEI/EI/ AEI	Remedies suggested by CEI / EI/ AEI in various cases	Whether the remedy suggested is complied	Action taken to avoid recurrence of such Accident.	Compensation Paid
1	2	6	9	3	4	5	6	7	8	9	10	11
68	PLN	At-Hadad	owner of buffalwo-Thaker Arvindkumar Chunilal	FA(She Buffalo)		3.08.14	On dated:03-08-2014,Time:07:37 hours ,While the owner shri Thaker Arvindkumar Chunilal,Residing At Vill:Hadad,Tal-Danta with his she BUFFALOW, passing through the PSC pole of 3-ph 4w LT line located near the house of shri Thaker Durgashankar Dalpatram. On this psc pole one private streetlight fixture was short and leakage current passing through this fixture to earth wire.The above she buffalwo came in contact with the earthwire of this pole and got electrocuted	Awaited			Faulty S/L fixture disconnected	No
69	PLN	Mandala	1.Thakor Nareshji Laxmanji 2. Thakor Shailesh Hira 3. Thakor Ganpat Hamir	FH	O/S	4.04.14	Ag connection running on name of Kheta Kanji Munji consu no. 72527/00233/1. Unauthorized load used by Kuber Kheta munji vlg-mandala ta. Kankrej at his farm one kilometer away from narmada canal branch by unauthorized motor with extra cable. Thakor Naresh Laxman climb down for footvalve repairing of diesel engine in canal and came into contact of that motor and died. two people Thakor Shailesh hira and Thakor ganapat Hamir also dive to save the victim and come into contact of live wire and they are also died.	Awaited			Removed unauthorized connection from side	No
70	PLN	PALANPUR	1. THAKOR JAVANJI HEMRAJJI	FH	O/S	31.05.14	The Human-Fatal electrical accident occurred to outsider shri.Javanji Hemrajji Thakor ,age:-50 Years(approx) old at Gobari road opp. Lions hospital,Palanpur on dtd.31.05.2014 about 21:15 Hrs.The victim him-self climbed on transformer centre (lalghar na akhada vali D.P) of ramlila feeder loc No:101/1 opp.Lions Hospital with suicide purpose.He was fall down from transformer structure due to electric shock.and expired at civil hospital Palanpur	Awaited			N/A	No
71	PLN	Village-nava	Rabari Gokalbhai Chelabhai-30 years old	FH	O/S	15.06.14	Victim's camel touched with Live wire of 11 KV Nava AG feeder. Hence victim trying to save this camel & got electric shock. The 66 KV Line passing uppar to this 11 KV line to avoid induction of 66 kv line, the 11 kv line is took down upto safe distance. The Distance between ground level to 11 kv Line is Approx. 13 Feet.	Awaited			To maintain ground clearance of H.T. line a new pole below HT line is erected on Next day and now the ground clearances become 21 Feet. (Approx.) to avoid Electrical Accident in future	No
72	PLN	Unava	Chaudhary Ambaben Mahendrabhai-40 years old	FH	O/S	30.05.14	Due to contact with leakage current flow from her own flexible cable broken which is touched with iron sheet.	Awaited			Revoved faulty flexible wire from side	No
73	PLN	Ramsan	Thakor Naranbhai Nemaji-35 years old	FH	O/S	30.05.14	Body of T/C 25 KVA was fired and hot oil flashed out on victim, which cause burnt injuries on whole body of victim who was at near Transformer.	Awaited			Defective transformer replaced	No
74	PLN	village-Runi	Kanabi Ramabhai Ranabhai-60years old	FH	O/S	5.07.14	A Fatal accident occurred to victim due to came with contact of broken live 11 kv Runi feeder Line conductor and got died.	Awaited			Restrting work carried out	No
75	PLN	At-Ramkrishna society	Prajapati Rakeshkumar Kodarbai-30 years old	FH	O/S	21.07.14	A Fatal accident occurred to victim, while victim was climbed on LT Line pole for raise private internet cable wire unauthorizedly at that time his hand came with contact of live LT Line conductor and got died.	Awaited			N/A	No

Sr no.	Circle	Location of accident	Details of victim/owner	Type of Accident FA/ NFH/ FH (Elect)	Dept / Outsider	Date	Detailed Reason of Accident	Finding of CEI/EI/ AEI	Remedies suggested by CEI / EI/ AEI in various cases	Whether the remedy suggested is complied	Action taken to avoid recurrence of such Accident.	Compensation Paid
1	2	6	9	3	4	5	6	7	8	9	10	11
76	PLN	Vill- Ganeshpura Opp -PTC College, Palanpur City.	(1) Khatri Shushilaben Vasantbhai, Age about-50 Yrs- Outsider NFH (2) Khatri Bhavnaben Mohitbhai, Age About-27 Yrs- Outsider FH & (3) Khatri Komalben Vasantbhai, Age about-20 yrs-NFH	FH	Outsider	11.08.14	The leakage current flow from defective ceiling fan of Odd Shaileshbhai Babubhai's house situated front side of Victim's house to GI Roof Sheet to GI Wire which was banded for drying Clothes with GI Sheet to 'Nim Tree' in compound of Victims while 3 Victims came in to contact to such GI Wire one by one to save each other & meet with Electrical accident.	Awaited			Disconnection of fan wiring	No
77	PLN	At-Laxmipura (sheri no 29)	Chavada Sureshbhai Parathibhai-45 years old	FH	O/S	25.09.14	While Lifting water with help of 1-Phase Monoblock Motor and rubber pipe from underground water tank to overhead water tank, in victim House, Victim came into contact Monoblock motor which was short due to internal Defective Wiring, and got Electric shock and meet with fatal Electrical accident.	Awaited			Disconnection of motor wiring	No
78	PLN	UNJHA	VAGHRI JENAJI CHHATRAJI	NFH	O/S	4.04.14	VAGHRI JENAJI CHHATRAJI unauthorized climb on transformer centre of nilkanth jgy and met to non fatal electrical accident	As per DCEI letter no- DCEI/INS/ NFA/1737 DT-1-7-2014, Fencing should be provided surrounding T/C & as per regulation-73 anticlimbing device provide on pole & danger board also provided.	Fencing should be provided surrounding T/C & as per regulation-73 anticlimbing device provide on pole & danger board also provided.	Yes	Fencing provided surrounding T/C on 19-8-2014 dtd.	No
79	PLN	Bhadrewadi	Thakor Kurshi Babuji	NFH	Dept	16.04.14	AB switch of 11 kv Shiya feeder cut off at loc.79. From three contact of AB switch two contacts are working properly and one operated through lunger. Thakor Kurshi Babuji climb on pole of Shiya AG feeder and felt down detailed reason of accident yet not found	Awaited			Memo issue vide letter no- UGVCL/thara/tech/accident/1297/17-4-2014	No
80	PLN	VISHOL	1 DAMOR MINESH NARSANGBHAI-18 YRS	NFH	O/S	21.04.14	FOR CONNECTION WORK VICTIM CLIMB ON POLE THE NAME WRITTEN ON POLE CHANDALAJ FEEDER. ACTUALLY THE FEEDER IS 11 KV PUNASAN. 1 PH POWER ON IN FEEDER SO GET SHOCKED AND FELT DOWN.	Awaited			N/A	No

Sr no.	Circle	Location of accident	Details of victim/owner	Type of Accident FA/ NFH/ FH (Elect)	Dept / Outsider	Date	Detailed Reason of Accident	Finding of CEI/EI/ AEI	Remedies suggested by CEI / EI/ AEI in various cases	Whether the remedy suggested is complied	Action taken to avoid recurrence of such Accident.	Compe nsatio n Paid
1	2	6	9	3	4	5	6	7	8	9	10	11
81	PLN	ANGANWADA	1 THAKOR MADHAJI HENGOLJI 2 THAKOR SENDHAJI SEMAJI 3. TRACTOR DRIVER- NAME NOT AVAILABLE	NFH	O/S	31.05.14	THE VICTIMS ARE PASSING UNDER THE LINE ON TRACTOR WITH RING CART. SO, RING'S UPPER PORTION TOUCH TO 11 KV DUDASAN AG FEEDER'S LINE EMINATING FROM 66 KV ANGANAWADA SS. THEY WERE GOT SHOCKED AND ACCIDENT OCCUR AND THEY ARE HOSPITALIZED.	Awaited			N/A	No
82	PLN	Alwada	Pateliya Laxmanbhai Babuji-E/S-25 years old	NFH	Dept	13.04.14	Due to improper method of earthing done by victim at site and may be possible of induction came of 11kv vaktapura JGY & 11kv Negala-AG feeder .	Awaited	N/A	N/A	N/A	No
83	PLN	SIDHPUR	1. HARJIVAN A. SOLANKI ELE. ASST.	NFH	Dept	8.06.14	A ELE. ASST. OF KAKOSHI SDN WENT TO SIDHPUR CITY FOR MASS MAINTENANCE PURPOSE. HE IS CLIMB ON HT POLE AND FELT DOWN DUE TO BACK POWER FROM DG SET OF RELIANCE TELECOM .	Awaited			Disconnection of Reliance Telecom connection & give letter for repairing of change over switch vide letter no-UGVCL/Sidhpur city/Tech/1388 dt 13-6-2014	No
84	PLN	Village-Begadiyavas	Thakarada Rameshkumar Talabhai-EA	NFH	Dept	8.09.14	On dated:08.09.2014, approx.Time: 17:30 hours Shri R T Thakarada Electrical Assistant of Hadad MMG under Ambaji s/dn was replacing faulty 11 kv Disc insulator on 11 kv Hadad Ag Feeder location no 76/16/21 by 11 kv composite disc insulator. After replacing disc insulator when he restringing the conductor he got electrocuted by any reason and falling down on earth. The cause of current due to lightning stroke	Awaited			N/A	No
85	SBT	Kalol	No owner found	FA (A Cow)		09.09.14	LT line conductor of 11 KV Tower chok feeder broken due to tree fallen on line & a cow came in contact with broken LT conductor got shock & Died.	Awaited			Treecutting was carried out & LT line restringing was done	NO
86	SBT	Kointiya	Chavda Manubhai Ambaram	FA (buffallo)		2.09.14	While Passing near the trans .centre,touched earthing wire & electrocuted	Awaited			Earthing reactivated & fencing provided	NO
87	SBT	Bapupura	one no of buffalo and one no "pada" of shree umeshbha narshibhai ko patel	FA Buffallo & pada		17.07.14	Due to wind and rain,the HT wire of 11 kv kavla ag feeder snapped from top of pole and come in contact with animals.both animals got electric shock and died on the spot	Awaited			HT line maint was done	NO
88	SBT	Rakanpur	Shri Govindji Sandhaji Thakor	FA(buffallo)		06.08.14	Due to faulty cable of consumer motor,leakege current return from neutral of consumer service to X'mer neutral earthing & buffelo may came in contact with X'mer neutral earthing & electrocuted due to wet atmosphere.	Awaited	N.A.	N.A.	Installed X'mer fencing & reactivated X'mer earthing	NO
89	SBT	NAVA ISTOLABAD	SHRI RAMANBHAI BUDHABHAI THAKOR	FA(buffallo)		13.08.14	During rain, the buffalo passed near pole of TC center. Due to induction zone, any how the buffalo came in contact with Earthing wire & got electrocuted.	Awaited			Earthing reactivated	NO
90	SBT	KANIJNAGARI (KANIJ)	SHRI MANGALBHAI MADHABHAI TADVI	FA(buffallo)		30.08.14	During heavy rain & cyclon, phase tp phase fault occurred on LT line resulted into one conductor snapping and fallen on the buffalo standing under the LT Line & tighten with wooden pole.	Awaited			Line maintainance carried out	NO

Sr no.	Circle	Location of accident	Details of victim/owner	Type of Accident FA/ NFH/ FH (Elect)	Dept / Outsider	Date	Detailed Reason of Accident	Finding of CEI/EI/ AEI	Remedies suggested by CEI / EI/ AEI in various cases	Whether the remedy suggested is complied	Action taken to avoid recurrence of such Accident.	Compensation Paid
1	2	6	9	3	4	5	6	7	8	9	10	11
91	SBT	KALOL	Owner not found till now.	FA(cow , a calf)		24.07.14	Due to leakage current passed from trasformer distribution box ,due to one phase of outgoing cable ,from 200 amp fuse touched with dist. Box body patti and cable is fire and live cable came in contact with dist.box and through dist. box support clamp through transformer body earthing G.I. wire to ground level to ground water level leakage.A cow & A Calf came in contact with live leakage current & electrocuted.	Awaited			Maintainance of Dist.box & Cable carried out	NO
92	SBT	KANBHA	Rabari Kalyanbhai Karshanbhai	FA(Cow)		16.06.14	A monkey jumped on tree branches , LT Line cond passing below that tree branches shorted , LT jumper burnt & touched with girder pole fabrication & leakage current flow through girder pole,a cow passing through this pole electrocuted & died	Awaited			Line maintainance carried out	NO
93	SBT	Chharodiya	Kalubhai Ghugha Mevada	FA(2 Buffaloes)		16.05.14	due to cyclone , snapping of live LT wire,buffallo sitting under the line electrocuted	Awaited			LT maintained	NO
94	SBT	KHORAJ	VIHABHAI SHIVABHAI RABARI	FA(Buffalo)		17.5.14	The bufflow passing near transformer centre on SG highway to jamiyatpura road & came in contact with earthing wire & get shocked. During heavy rain leakage current passed to neutral & as neutral is earthed the leakage current passed through the earth wire & buffalo came in contact with pole & died at time.	Awaited			Earthing reactivated	10000
95	SBT	Mankol	Owner:Vikrambhai D Dodiya	FA(Buffalo)		26.9.14	buffalo while passing through touched stay wire,as the existing pole was tilted & in water,cond touched to stay wire & buffalo electrocuted	Awaited			Line maintainance carried out	No
96	SBT	SHERTHA	Gomtidias Govindram Mahant	FA(Buffalo)		17.05.14	The buffalo passing near Transformer centre on Shertha tintoda road,and may be by came in contact with earthing get shocked and died at site.Whie making investigation at site it is found that 1.ph connection of ONGC, consumer no:28004010938,having internal fault at their load side,which cause return power to neutral earthing at transformer.And buffalo came in contact with that and accident took place.	Awaited			Maintenance done	10000
97	SBT	Dhandhuka	Talat Yakubhbhai Husainbhai	FA(Cow)		18.07.14	LT schakle pole jumper touched with the girder pole leakage current passed through girder which was erected near open gutter .The cow suddenly passed through this gutter & came in contact with water & electrocuted .	Awaited			jumper maintained properly	NO
98	SBT	MAGODI	JAYRAMBHAI BHALABHAI RABARI	FA(COW)		18.7.14	In distribution box squirrel touched between r-phase & neutral so that short circuit in the distribution box & leakage current flow in pole through angle of distribution box & cow is touched with pole & got shocked & died at time.	Awaited			Distribution box was maintained	NO
99	SBT	Kathwada	Shri Kanubhai Karsanbhai Rabari,Kathwada	FA(cow)		24.07.14	Accident occoured Nr.135 Tribhuvan Estate ,Kathwada due to cyclone affected flying metal roofs of nereby site,which touched to our LT line & All 4 LTwires are broken & Live wires touched to ground,A Cow of Shri Kanubhai Karsanbhai Rabari,Kathwada passed on road & touched to live Wires & died	Awaited			LT maint carried out	NO
100	SBT	Bol	Bharvad Govind bhai Kakubhai	FA(Cow)		30.7.14	One of the cond.of LT 1-phase 2-wire Broken and fall down of 11kv Ford Ind. feeder of Wendor park s/s.at village Bol, Cow passed near by the broken conductor and came in contact with the live coductore and elctrocuted	Awaited			LT line maint was done	NO
101	SBT	RAKANPUR	Owner not found till now.	FA(cow) & buffallo		19.07.14	Due to internal fault in breaker of HT connection Plamedra Composite PVT LTD.(HT 20381/300 KVA)Conductor of 11 KV Anarxitij(JGY)feeder snapped on A Cow & A Buffelo grassing under it.So they electrocuted & Died.	Awaited			HT cons is at the fault	NO
102	SBT	Zundal	Baldevbhai Vashibhai Rabari	FA(Two buffalo & One cow)		20.4.14	The Exsiting TC in side the premises of ' Tamaku Ni Khali', from which 3Ph 4 w Lt line is going. Outside the compound wall there are Hutments. Near to which one conductor was snapped. As per site verification Two buffalow and one cow found lying on the ground and LT conductor is below the animals. On dt: 20.4.14 there was heavy cyclonic wind around 6 to 8 P.M. It may possible that one conductor Might have snapped at that time , and possibility of momentary leakage current. As there is no eye witness except the owner, PM report is awaited.	Awaited			LT line maintenance was done	25000
103	SBT	Nandasam	Shri Jayrambhai Gandabhai Rabari	FA, (He-buffallo)		17.08.14	At Loc no 61-62 of 11 Kv Decent fdr,Near Kanak Caster oil Ind,broken guy came in contact with the buffallo & this stay wire touched to live cond of feeder & buffallo electrocuted..	Awaited	N.A.	N.A.	Maintainance of 11 KV Decent carried out	
104	SBT	Bavla	Rabari Ranchhodbhai Merajbhai	FA,4 buffallo & a he cow (sandh)		7.08.14	Due to snapping of conductor from Shackle Pole of 11kv bavla-3 urban feeder	Awaited			HT line maint was done	NO

Sr no.	Circle	Location of accident	Details of victim/owner	Type of Accident FA/ NFH/ FH (Elect)	Dept / Outsider	Date	Detailed Reason of Accident	Finding of CEI/EI/ AEI	Remedies suggested by CEI / EI/ AEI in various cases	Whether the remedy suggested is complied	Action taken to avoid recurrence of such Accident.	Compensation Paid
1	2	6	9	3	4	5	6	7	8	9	10	11
105	SBT	Rajpur	SHRI JIVAMIYA BASTIMIYA MALEK	FA,a baby baffalo,		06.08.14	Due to 11KV conductor of Mayur Ind.feeder emanating from 66 KV Rajpur S/S snapped & fall in farm of owner,where cattles were tied.	Awaited			maintenance of shackle pole done	NO
106	SBT	Simej	Ladhubhai Nathabhai Bharvad	FA(buffalo)		28.08.13 @15.30	buffalo was found lying at a distance of about 8-9 foot from the 11kv Nesda JGY double pole structure in the agriculture land of Shri Karshanbhai which lies in Simej village. The buffalo's horn got stuck into the stay set of this double pole A.B switch structure and the stay wire from anchor rod broke down due to deterioration and came in direct contact with lower part of the jumper of A.B switch and the buffalo came into direct contact with this stay wire and got electrocuted and died.	Awaited			Maintenance done	NO
107	SBT	Kalol city	not found	FA(A CALF)		31.8.14 AT 11.05 PM	Leakage current passed due to 3 ph cable burnt in heavy rain & touched to girder pole,calf came in contact with this girder pole & electrocuted.	Awaited			Maintenance done	NO
108	SBT	VADGAS	POPATBHAI THAKOR	FH	O/S	11.05.14	Being a outsider victim was working on 11kv line of transformer center unauthorized by his own. One switch on Loc no:158/13-14 is found unisolated.it may be cause victim may electrocuted while climbing on transformer center.	Awaited			Victm is at the fault	NO
109	SBT	NARoLA	Bharatji Fulaji Thakor	FH	O/S	18.05.14	While restringing broken cond by shri B F Thakor of 1 ph 2 wire LT line of vill Narula,conductor touched to 11 KV cond of Narula AG feeder	Vill.ALM responsible for Accident	To take Action against ALM	Vill ALM suspended		
110	SBT	Dholka	Naranbhai Trikambhai Rathod at Dholka, Age:58years	FH	O/S	18.5.14	Fatal Human Outsider accident occurred while replacing cement sheet by metal sheet of roof and came in contact with live 11kv HT conductor of 11kv Dholka city-1 feeder of Dholka City ss and lost life on the spot.	Awaited			N.A.	NO
111	SBT	NR. LAFARJ CEMENT FACTORY ,ULLARIYA GIDC, SANATHAL	(1) Sombhai Ravabhai Raval, Age: 52 years and (2) Ramjibhai Ravabhai Raval, Age: 52 years	FH	O/S	17.06.14	Ground clearance from the centre of span is 15.5 feet due to sand filling at site of GIDC area & at the time of accident dated.17.6.14 party's dumper was approx @ 18 feet height position during unloading of west.So after observation it is found that care was not taken by both driver & cleaner while unloading of dumper which resulting back side of dumper touch with our 11KV line & both are died. Fdr:11 kv Nandanvan	Awaited			Four nos. Girder poles erected to maintain req. ground clearance	No
112	SBT	Rupavati	HAILALBHAI MAGANBHAI THAKOR	FH	O/S	21.6.14	The roof consisting of iron plates & victim climbed on the roof of room for some work, at the time of working, victim touched with conductor of 11 KV Tajpur Ag fdr which is passing over the roof & electrocuted. Conductor was broken at the same instant. The distance from ground to line is 17 feet & between line to roof measured was 4 feet.	Awaited			Line shifting carried out	No
113	SBT	ADALAJ	UNKNOWN	FH	O/S	25.7.14	In early morning at village adalaj near adalaj vav street Light fixture live jumper touch with stay pair of psc pole , GI wire is pass through stay pair so that leakage current flow in GI wire & unknown person touched with GI wire of psc pole & died at time.	Awaited			LT line maintenance was done	NO
114	SBT	KALOL	OD RASIKBHAI SHANKARBHAI	FH	O/S	24.07.14	Victim himself climbed up on the roof of Bore connection of Auda garden, kapileshwar mahadev,kalol and came in contact with live conductor of 11 KV Tower chok feeder . . Vertical clearance between lowermost conductor to ground is 4.4 mtr and to roof is 1.3 mtr .The span length is 22.5 Mtr.	Awaited			Victm is at the fault	NO
115	SBT	Naroda GIDC	Shri Updeshsinh Shivsinh Bhadoriya	FH	O/S	24.07.14	While working for removal of water logging from godown plot no.49-50,victim electrocuted due to substandard wiring & lack of supervision . Incident took place after UGVCL metering point & inside the consumer premise	Awaited			Victm is at the fault	NO
116	SBT	Bhangadh	Bharat Dhirubhai Patel.Age 8 Yrs.	FH	O/S	3.06.14	While playing near LT line in para area he had touched Earthing wire. It was preliminary investigated that current passed due to illegal hooking in the nearby house. Our LT line is provided by 1 phase 2 wire LT ABC 2 core cable & nothing is found in our LT line for the cause of accident.Photo graphs had been taken at site.	Awaited			N.A.	NO
117	SBT	Viramgam	Thakor Batukbhai Bachubhai.20Yrs.	FH	O/S	11.06.14	Victim was climbing on pole for repairing of st.ltg.fixture with the help pf ladder,while climbing fixture with pipe & cage he came in contact with 4 sq. mm cable end hanging with open termination & electrocuted & fell down from the ladder	Awaited			Victm is at the fault & notice served to nagarpalika	NO

Sr no.	Circle	Location of accident	Details of victim/owner	Type of Accident FA/ NFH/ FH (Elect)	Dept / Outsider	Date	Detailed Reason of Accident	Finding of CE/EI/ AEI	Remedies suggested by CEI / EI/ AEI in various cases	Whether the remedy suggested is complied	Action taken to avoid recurrence of such Accident.	Compensation Paid
1	2	6	9	3	4	5	6	7	8	9	10	11
118	SBT	Nana Chiloda	SHRI LALABHAI DITYABHAI KARMI	FH	O/S	22.7.14	Victim had lifted 15 to 16 feet long iron rod for construction work, standing under the 11 kv aeronet feeder. The rod came in contact with top live conductor of 11 kv feeder which has 18 feet height from ground level & victim got electrical accident.	Awaited			N.A.	NO
119	SBT	VASAI	VIJAYSING RAMJILAL GURJaR	FH	O/S	21.09.14	Farm house is under construction which is exactly below 11 KV mahijda AG Feeder. The distance between terrace and two phase wire is 3'3" only. While construction work, victim came in contact with live HT wires and got electrocuted.	Awaited			line shifting work is done	NO
120	SBT	ADALAJ	MUKESHBHAI DHANABHAI RATHOD	FH	O/S	17.9.14	ON DT.17.9.14 AT 11.30 AM VICTIM WAS CLIMBED ON METAL ROOF OF HIS KACCHA ROOM & DOING WORK OF REMOVING METAL ROD & GIVING TO OTHER LABOUR STANDING AT GROUND.WHILE LIFITING ONE ROD HE MAKES HIM STRAIGHT WHICH TOUCH 11 KV BHAJIPURA AG FEEDER & ACCIDENT TOOK PLACE.	Awaited			N.A.	NO
121	SBT	NARODA	Jayantibhai L. Kalasava (Ele.Asst.)	NFH	Dept	22.04.14	while working on 11 kv bhagawati feeder for which Line clear permit was taken also earthing carried out, victim met with electrical also mechanical accident while jumpering 3rd no of jumper of sawaria agro ht tap line got momentory current from somewhere loadside .	Awaited			Line Staff persons were educated for utilisation of Safety equipments	NO
122	SBT	Radhikaba Dipsingh Waghela Village Kauka	Radhikaba Dipsingh Waghela Village Kauka, Age App. 8 years	NFH	O/S	16.5.14	While playing on terrace she may have been unbalanced by her body at the border of the terrace came in contact of 11kv Simej AG feeder passing about a distance of 2.5 foot from the terrace and got electrocuted	Awaited			Victm is at the fault	NO
123	SBT	Near Gopi Pan Parlour, Changodar Ind. Estate, Changodar	Chetanbhai Dhanabhai Bhuriya, Age: 40 years	NFH	O/S	04.06.14	Due to cyclone Live conductor of 11 KV Dholeswar feeder of 66 KV Changodar S/S was broken from joint and snapped and fall on victim while passing through his bike on Ind. Estate road and got electric shock and met with non fatal electrical accident. He was admitted in hospital through 108 van for treatment.	Awaited			Conductor replaced	No
124	SBT	Iyava	VASANTBHAI VALABHAI MAKWANA Elect. Asst.	NFH	Dept	20.07.14	During attending iyava jgy feder on pf while working on ded shackle pole met with electrical shock and injured	Awaited			As confirmed with DE Sanand-2,Shri Makwana did not ware his safety halmet.,No earthing was done on both sides of location,DE is asked to issue memo to both for not observing the safety norms.	NO

Sr no.	Circle	Location of accident	Details of victim/owner	Type of Accident FA/ NFH/ FH (Elect)	Dept / Outsider	Date	Detailed Reason of Accident	Finding of CEI/EI/ AEI	Remedies suggested by CEI / EI/ AEI in various cases	Whether the remedy suggested is complied	Action taken to avoid recurrence of such Accident.	Compensation Paid
1	2	6	9	3	4	5	6	7	8	9	10	11
125	SBT	RAYKA	GAMBHIRBHAI LAXMANBHAI MATRANIA	NFH	O/S	20.07.14	while climbing on dumped sand below the line by SSNL (NMC) work prior to line shifting of our 11 kv Khasta JGY feeder. Actually the work of line shifting was taken up on hand by this office. Contractor Shri. H B Patel had already erected two Nos. of RSJ across the canal but due to recent heavy rain the work could not be completed due to water logging near RSJ Girders. Mean while on date:20/07/2014 all of sudden victim had come in contact with 11 KV Khasta feeder and got electrocuted by induction of line. As per our observation there is no regular way of trespassers and it is not clear that why victim had climbed up on the dump. However it is to report that the victim got electrocuted by induction of 11 KV line. On investigation it was found that there was no any earth fault (T.T) on the feeder at the time of accident. For the sake of safety the line is shifted on newly erected RSJ Girders on date:22/07/2014 to prevent any such types of accidents in future by departmental staff.	Awaited			Line is shifted on newly erected RSJ Girders on date:22/07/2014 to prevent any such types of accidents in future	NO
126	SBT	AMBLI	Shri Mansukhbhai Becharbhai Baleva,ALM	NFH	Dept	28.08.14	During faulty meter replacement work at apushpak Bunglows ,after replcing old meter & while installing new meter ,meters flashovered & vicim got burns	Awaited			N.A.	No
127	SBT	Sokali	Shukhabhai Babibhai Bharwad,15 Yrs.	NFH	O/S	14.09.14	Victim climbed on roof of newly constructed weather shed (approx 11 feet height)of temple,came in contact with 11 KV Jakhwada fdr cond passing over roof & got electric shock	Awaited			house owner was served notice	NO

UGVCL Uttar Gujarat Viji Company Ltd.

QUARTER :- 2nd (July 14 to Sept 14)

YEAR :-2014-15

Performa SoP 003 B:

APPENDIX - B (already in the SoP regulation)

REGISTER FOR COMPILING THE COMPLAINTS CLASSIFICATIONWISE

Classification	Pending complaint of previous quarter	Complaints received during the quarter	Total complaints	No. of complaints redressed during the quarter					Balance complaints to be redressed (4) - (9)	Classification of complaint
				In stipulated time		Beyond stipulated time		Total (5) to (8)		
				Within 50% of stipulated time	Within stipulated time	Upto double the stipulated time	More than double the stipulated time			
1	2	3	4	5	6	7	8	9	10	11
A(i)	0	68037	68037	32648	34185	23	1181	68037	0	Loose conn. from pole
A(ii)	0	14115	14115	5848	8169	1	97	14115	0	Int. due to line breakdown
A(iii)	0	5077	5077	1810	2908	3	356	5077	0	Interruption due to failure of transformer
B(i)	0	1941	1941	1058	883	0	0	1941	0	Ordinary case, which requires no augmentation
B(ii)	0	1328	1328	709	619	0	0	1328	0	Where augmentation is required
C(i)	0	7285	7285	3711	3547	17	10	7285	0	Stopped/Defective Meters
C(ii)	0	1998	1998	863	1103	0	32	1998	0	Billing on average basis for more than two bills
D(i)	0	5738	5738	4112	1624	0	2	5738	0	Loose Wires
D(ii)	0	701	701	351	346	0	4	701	0	Inadequate ground clearance
E(i)	0	2720	2720	1280	1357	4	79	2720	0	For current bills where no additional information is required
E(ii)	0	1611	1611	719	878	14	0	1611	0	where additional information relating to correctness of reading etc. is required
F(i)	0	1383	1383	939	444	0	0	1383	0	Where extension of mains is not required
F(ii)	0	724	724	421	302	0	1	724	0	Where extension of mains is required
F(iii)	0	1116	1116	539	575	0	2	1116	0	Modification in connected load
F(iv)	0	9520	9520	2923	6585	0	12	9520	0	Name change/reconnection
G	0	599	599	377	222	0	0	599	0	Refund or amount due in regard to temporary connection
H	0	8378	8378	4484	3682	19	193	8378	0	Others
		132271	132271	62792	67429	81	1969	132271		



Uttar Gujarat Vij Company Ltd.

QUARTER :- 2nd (July 14 to Sept 14)

YEAR :-2014-15

Performa SoP 004

Sr. No.	Actons or steps carried out by distribution licensee towards public awareness in the quarter	Likely number of consumers influenced	Details about media
1	2	3	4
1	Display board of SOP at circle, Division & S/Dn	181314	Notice Board
2	Display board of Name of information officers under RTI Act 2005 at Circle,Division,Sub- division offices.	110341	Notice Board
3	Consumer care centers at various 23 places	76706	Verbal & Notice Board at CCC
4	Advertisement through Daily News papers	4175	Daily News papers
5	Pamphlets distributed among public	11042	Pamphlets distributed during Bhadarvi Poonam & during Urja Shakti month celebrations
6	Advertisement through slide in TV / Banners	78382	T V Channels
7	On Uttar Gujarat Vij Company Ltd Web site	117782	Internet
8	Through Regular Energy Bill	1783148	Energy Bill
9	UGVCL Magazine/CD/Meetings etc	510	Meeting & Phamplets

UGVCL

Uttar Gujarat Vij Company Ltd.

QUARTER :- 2nd (July 14 to Sept 14)

YEAR :-2014-15

Performa SoP 005 B: Action taken report by the Redressal Committee

Sr. No.	Month	Date and time meeting conducted	No. of complaints registered at the meeting	No. of complaints pending at the end of the meeting	Nos of cases Disposed	Remarks/ Place of Meeting
1	Jul'14	11-07-2014	3	3	0	1) Circle office Sabarmati
2		23-07-2014	4	2	2	2) Division Office Gandhinagar
3		30-07-2014	4	3	1	3) Circle office Sabarmati
4	Aug'14	13-08-2014	7	0	7	4) Circle office Himatnagar
5		22-08-2014	7	3	4	5) Circle office Sabarmati
6		27-08-2014	4	2	2	6) Corporate office Mehsana
7	Sep'14	06-09-2014	2	1	1	7) Dhandhuka
8		12-09-2014	6	5	1	8) Circle office Sabarmati
9		18-09-2014	4	3	1	9) Division Office Gandhinagar
10		26-09-2014	3	3	0	10) Corporate office Mehsana



UGVCL
Uttar Gujarat Vij Company Ltd.

QUARTER :- 2nd (July 14 to Sept 14)

YEAR :-2014-15

Performa SOP 006 : Failure of Distribution Transformer.

Sr. No.	Class	No. of existing Distribution transformer at the start of the quarter / year 30.6.2014	No.of Distribution transformers added during the quarter / year (July-14 To Sept-14)	Total number of Distribution transformers As on 30.9.2014	Total number of Distribution tranformer failed (Three months)	% failure rate of Distribution transformer
		A	B	C=A+B	D	H= (D) * 100/C
1	11 KV	174128	7066	181194	4089	2.26
2	22 KV	419	10	429	18	4.20
Total		174547	7076	181623	4107	2.26



Uttar Gujarat Vij Company Ltd.

QUARTER :- 2nd (July 14 to Sept 14)

YEAR :-2014-15

SoP 011 - A : System Average Interruption Frequency Index (SAIFI) for AG. Dominant Category

Sr. No	Month	N _i - Number of Customers for each sustained interruptions (in numbers)	N _T - Total No of customers served (in Numbers)	CI=Σ Ni	SAIFI = Σ Ni/Nt (Monthly SAIFI)
1	2	3	4	5	6=5/4
1	Jul-14	312897	371511	1978878	5.33
2	Aug-14	321920	373386	1874960	5.02
3	Sep-14	323918	373737	1947571	5.21

SoP 011 - B : System Average Interruption Duration Index (SAIDI) for AG. Dominant Category

Sr. No	Month	R _i = Restoration Time for each sustained interruption event (in hours)	N _i - Number of interrupted Customers for each sustained interruption event (in numbers)	R _i * N _i - Total customer interruption Duration	N _T - Total No of customers served (in Numbers)	Customer Intt. Duration CMI = ΣR _i *N _i	SAIDI = ΣR _i *N _i /Nt (Monthly SAIDI)
1	2	3	4	5 = 3 * 4	6	7	8=7/6
1	Jul-14	22555:54	312897		371511	4155543:33	11:11
2	Aug-14	18535:51	321920		373386	3160444:25	08:27
3	Sep-14	20120:29	323918		373737	3563352:13	9:32

SoP 011 - C : Momentary Average Interruption Frequency Index (MAIFI) for AG. Dominant Category

Sr. No	Month	IM _i = Number of Momentary interruptions for the month (in numbers)	N _{mi} = Total no of customers for each momentary interruptions (in numbers)	Im _i =N _{mi} Number of customer Momentary interruptions (in numbers)	N _t - Total no of customers served (in numbers)	Customer Intt. ΣIm _i *N _{mi}	MAIFI=ΣIm _i *N _{mi} /Nt
1	2	3	4	5 = 3 * 4	6	7	8=7/6
1	Jul-14	13588	340507		371511	2208176	5.94
2	Aug-14	12695	352471		373386	2298480	6.16
3	Sep-14	13809	356206		373737	2450673	6.56



Uttar Gujarat Vij Company Ltd.

QUARTER :- 2nd (July 14 to Sept 14)
YEAR :-2014-15

SoP 011 - A : System Average Interruption Frequency Index (SAIFI) for JGY category

Sr. No	Month	N _i - Number of Customers for each sustained interruptions (in numbers)	N _T - Total No of customers served (in Numbers)	CI=Σ Ni	SAIFI = Σ Ni/Nt (Monthly SAIFI)
1	2	3	4	5	6=5/4
1	Jul-14	1564999	1735680	7873325	4.54
2	Aug-14	1414110	1733826	5477332	3.16
3	Sep-14	1493251	1741507	7239803	4.16

SoP 011 - B : System Average Interruption Duration Index (SAIDI) for JGY category

Sr. No	Month	R _i = Restoration Time for each sustained interruption event (in hours)	N _i - Number of interrupted Customers for each sustained interruption event (in numbers)	R _i * N _i - Total customer interruption Duration	N _T - Total No of customers served (in Numbers)	Customer Intt. Duration CMI = ΣR _i *N _i	SAIDI = ΣR _i *N _i /Nt (Monthly SAIDI)
1	2	3	4	5 = 3 * 4	6	7	8=7/6
1	Jul-14	4197:46	1564999		1735680	10211118:42	05:52
2	Aug-14	2632:17	1414110		1733826	61715:20	03:16
3	Sep-14	3745:35	1493251		1741507	8993959:34	05:09

SoP 011 - C : Momentary Average Interruption Frequency Index (MAIFI) for JGY category

Sr. No	Month	IM _i = Number of Momentary interruptions for the month (in numbers)	N _{mi} = Total no of customers for each momentary interruptions (in numbers)	Im _i =N _{mi} Number of customer Momentary interruptions (in numbers)	N _t - Total no of customers served (in numbers)	Customer Intt. ΣIm _i *N _{mi}	MAIFI=ΣIm _i *N _{mi} /N _t
1	2	3	4	5 = 3 * 4	6	7	8=7/6
1	Jul-14	5546	1697883		1735680	14506947	8.36
2	Aug-14	5392	1686742		1733826	14668567	8.46
3	Sep-14	5526	1684406		1741507	14373764	8.25



Uttar Gujarat Vij Company Ltd.

QUARTER :- 2nd (July 14 to Sept 14)
YEAR :-2014-15

SoP 011 - A : System Average Interruption Frequency Index (SAIFI) for Other than AG & JGY category

Sr. No	Month	N _i - Number of Customers for each sustained interruptions (in numbers)	N _T - Total No of customers served (in Numbers)	CI=Σ Ni	SAIFI = Σ Ni/Nt (Monthly SAIFI)
1	2	3	4	5	6=5/4
1	Jul-14	713428	826296	2984670	3.61
2	Aug-14	668421	864658	2148803	2.49
3	Sep-14	701649	815720	2529652	3.10

SoP 011 - B : System Average Interruption Duration Index (SAIDI) for Other than AG & JGY category

Sr. No	Month	R _i = Restoration Time for each sustained interruption event (in hours)	N _i - Number of interrupted Customers for each sustained interruption event (in numbers)	R _i * N _i - Total customer interruption Duration	N _T - Total No of customers served (in Numbers)	Customer Intt. Duration CMI = ΣR _i *N _i	SAIDI = ΣR _i *N _i /Nt (Monthly SAIDI)
1	2	3	4	5 = 3 * 4	6	7	8=7/6
1	Jul-14	3027:57	713428		826296	3151360:08	03:48
2	Aug-14	1869:43			864658	2183808:06	02:31
3	Sep-14	2331:25	701649		815720	2702060:29	03:18

SoP 011 - C : Momentary Average Interruption Frequency Index (MAIFI) for Other than AG & JGY category

Sr. No	Month	IM _i = Number of Momentary interruptions for the month (in numbers)	N _{mi} = Total no of customers for each momentary interruptions (in numbers)	Im _i =N _{mi} Number of customer Momentary interruptions (in numbers)	N _t - Total no of customers served (in numbers)	Customer Intt. ΣIm _i *N _{mi}	MAIFI=ΣIm _i *N _{mi} /Nt
1	2	3	4	5 = 3 * 4	6	7	8=7/6
1	Jul-14	2115	784603		826296	3941270	4.77
2	Aug-14	1875	776773		864658	3533174	4.09
3	Sep-14	1781	716723		815720	3407647	4.18



Uttar Gujarat Vij Company Ltd.

QUARTER :- 2nd (July 14 to Sept 14)
YEAR :-2014-15

SoP 011 - A : System Average Interruption Frequency Index (SAIFI) for UGVCL as a whole

Sr. No	Month	N _i - Number of Customers for each sustained interruptions (in numbers)	N _T - Total No of customers served (in Numbers)	CI=Σ Ni	SAIFI = Σ Ni/Nt (Monthly SAIFI)
1	2	3	4	5	6=5/4
1	Jul-14	2591324	2933487	12836873	4.38
2	Aug-14	2404451	2971870	9501095	3.20
3	Sep-14	2518818	2930964	11717026	4.00

SoP 011 - B : System Average Interruption Duration Index (SAIDI) for UGVCL as a whole

Sr. No	Month	R _i = Restoration Time for each sustained interruption event (in hours)	N _i - Number of interrupted Customers for each sustained interruption event (in numbers)	R _i * N _i - Total customer interruption Duration	N _T - Total No of customers served (in Numbers)	Customer Intt. Duration CMI = ΣR _i *N _i	SAIDI = ΣR _i *N _i /Nt (Monthly SAIDI)
1	2	3	4	5 = 3 * 4	6	7	8=7/6
1	Jul-14	29822:00	2591324		2933487	17518022:23	05:58
2	Aug-14	16800:41	2404451		2971870	11515403:58	03:52
3	Sep-14	28275:21	2518818		2930964	15259372:17	05:12

SoP 011 - C : Momentary Average Interruption Frequency Index (MAIFI) for UGVCL as a whole

Sr. No	Month	IM _i = Number of Momentary interruptions for the month (in numbers)	N _{mi} = Total no of customers for each momentary interruptions (in numbers)	Im _i =N _{mi} Number of customer Momentary interruptions (in numbers)	N _t - Total no of customers served (in numbers)	Customer Intt. ΣIm _i *N _{mi}	MAIFI=ΣIm _i *N _{mi} /Nt
1	2	3	4	5 = 3 * 4	6	7	8=7/6
1	Jul-14	21249	2822993		2933487	20656393	7.04
2	Aug-14	19962	2815986		2971870	20500221	6.90
3	Sep-14	21116	2757335		2930964	20232084	6.90

Performance SoP 012 - System Losses at EHT / 11 KV and below

SoP 012 - CALCULATION OF SYSTEM LOSSES AT EHT / 11 KV

Losses in 11 KV System and Connected Equipment

i	Energy Delivered into EHT / 11 KV and LT Distribution System from EHT / 11 KV SS (Mus)	A	9107.078
ii	Energy Sold (Billed) EHT direct sales (Mus)	B	744.152
iii	Energy Sold (Billed) in the 11 KV LT system (Mus)	C	7118.003
iv	Total Sales (Mus)	(B+C)	7862.155
v	Losses (Mus)	{(A) - (B+C)}	1244.923
vi	% Losses	{(A) - (B+C)} X 100 / (A)	13.67

UGVCL

Uttar Gujarat Vij Company Ltd.

QUARTER :- 2nd (July 14 to Sept 14)

YEAR :-2014-15

Performa SOP 013 : Meter faults

Consumer Category	No. of faulty meters at the start of the quarter / year	No. of faulty meters added during the quarter / year	Total No. of defective / faulty meter	No. of faulty Meters repaired and replaced	No. of faulty meters pending at the end of the quarter
	1	2	3=2+1	4	5=3-4
Single Phase	7095	17846	24941	17857	7084
Three Phase	195	2678	2873	2569	304
H.T.	0	0	0	0	0
<u>Total</u>	<u>7290</u>	<u>20524</u>	<u>27814</u>	<u>20426</u>	<u>7388</u>

Uttar Gujarat Vij Company Ltd. ,Mehsana

QUARTER : 2nd (July-14 to Sep-14)

YEAR: 2014-15

Performa SoP 014: Statement Showing the AT&C losses, collection efficiency and Billing Efficiency

Qtr.	Months	Units input (Mus)	Units Billed (Mus)	Billing Efficiency	Revenue Billed (Rs. Lacs)	Revenue Collected (Rs. Lacs)	Collection Efficiency* %	Business Efficiency	AT & C Losses %
		A	B	C=(B/A)*100	D	E	F=(E/D)*100	G=(C*F)/100	H=100-G
I	Apr-14	1759.775	1402.714	79.71	583.640	727.932	100.00	79.71	20.29
	May-14	1779.863	1411.802	79.32	617.558	719.794	100.00	79.32	20.68
	Jun-14	1688.352	1433.180	84.89	646.895	820.371	100.00	84.89	15.11
	Sub Total	5227.990	4247.696	81.25	1848.093	2268.096	100.00	81.25	18.75
II	Jul-14	1377.188	1237.658	89.87	669.852	752.134	100.00	89.87	10.13
	Aug-14	1282.524	1186.423	92.51	572.894	807.162	100.00	92.51	7.49
	Sep-14	1219.487	1190.495	97.62	639.462	793.703	100.00	97.62	2.38
	Sub Total	3879.199	3614.576	93.18	1882.208	2352.999	100.00	93.18	6.82
Grand Total		9107.189	7862.271	86.33	3730.300	4621.096	100.00	86.33	13.67

* Collection and Billing Efficiency above 100% is taken as 100%

UGVCL

Uttar Gujarat Vij Company Ltd.

Half Yearly -April-2014 To Sept-2014

YEAR :-2014-15

Performa SOP 015 : Release of New connection status as on Sept-14

Consumer Category	Total No. of consumers connected As on Sept-14	Total New application received during the period	No. of release of connections during the period	No. of pending applications as on Sept-14 (<u>Paid & Pending</u>)
Domestic	2401159	44155	31112	3638
NRGP	273219	11021	8419	282
LTMD	8701	283	217	18
Agriculture (Total)	271405	4075	8765	9265

Industrial HT	2785	182	122	58
----------------------	------	-----	-----	----

UGVCL

Uttar Gujarat Vij Company Ltd.

QUARTER :- 2nd (July 14 to Sept 14)

YEAR :-2014-15

Performa SoP 016 : Compensation details

Sr. No.	Event	Compensation	No. of cases where compensation was given (in numbers)	Amt.of compensation paid (in Rs.)
1	Duty to provide supply	Rs.50 per day of delay from the limit specified in the performance regulations		
	a) New connection			
	b) Additional load			
	c) Temporary supply			
	d) Shifting service connection			
	e) Transfer of service connection			
	f) Change in tariff category of consumer			
2	Complaints in billing	Rs.50 for non reply within the period prescribed in Regulations		
3	Replacement of meters	LT Rs.25 per day of delay maximum Rs.2,500 and HT Rs. 250 per day of delay maximum of Rs. 5,000/-		
4	Interruption of supply	LT Rs.25 for every 6 hrs. of delay maximum of Rs.500 and HT Rs. 50 for every 6 hrs. delay maximum Rs. 1000		
5	Voltage fluctuations and complaints	Rs.50 for failure to visit or convey findings within the stipulated period		
6	Responding to consumers complaints	Rs. 25 for each day of delay maximum Rs. 500		
7	Grievance Handling	Rs. 25 for failure in handling grievance.		
	TOTAL :-		...NIL...NIL.....